

## **Harwinton Ambulance Building Committee**

Meeting Minutes-October 21, 2014

Harwinton Fire Department

**Members Present:** Jason Emery, John Fredsall, Peter Thierry, Bill Gordon, Brian Dunbar

Meeting called to order at 7:15pm

Motion by Brian Dunbar, seconded by John Fredsall to accept August 26, 2014 minutes as submitted. All in favor.

Change orders. Discussion ensued.

Motion by Peter Thierry, seconded by Bill Gordon to approve change order #8- \$780.00 credit for concrete sidewalk ,#10- \$1443.37 pressure treated plywood, #11-\$3383.00 electrical modifications, #16-\$1674.58 motion sensors and occupancy sensors, #17- Approx. \$700.00 pump chamber sensor. All in favor.

Review and discuss construction progress. Work is ongoing, during a brief walkthrough the following items were noted.

- CO detection panel in ambulance bay not installed as of yet.
- Ambulance bay door openers not completely installed, weather stripping not installed yet.
- Doors/windows need additional caulking/insulation in rough openings before trim installation
- Electrical panel circuits not yet marked.
- Some lighting yet to be installed.
- Question regarding flex duct penetration of fire wall in ambulance bay.

Once it is indicated that work is complete, the building committee will work with the Architect to create a punch list of outstanding items.

Motion by Peter Thierry, seconded by Bill Gordon to adjourn meeting at 8:30pm. All in favor.

Respectfully submitted

Peter Thierry, Acting Secretary

RECEIVED FOR RECORD AT HARWINTON CT  
ON 10/27/14 AT 9:17 AM  
ATTEST NANCY E. ELDRIDGE TOWN CLERK